ROAD REGISTER INVENTORY

Widening of Major Sandeep Unnikrishnan Road from Doddaballapura Road to Yelahanka Bus stand road towards BWSSB Water tank side. in ward No.04

Sl. No	Length of road or dia of the circle	Width at every convenient meters	Nature of the exisiting surface	Curb Chainages	FOOTPATH				Particulars of shoulder drains and their Nos separately for Left & Right sides	Check drains	Existence of service lines Tel. & Cable UGD line WS line etc	Date of inspection & the initials	Remarks
					Gravel	B.S Slab	Concrete	Other surface					
	1	2	3	4	5	6	7	8	9	10	11	12	13
1	1080 Mtrs	Avg Width 2.5 Mtrs(Widened portion)	Earthern surface	1080	-	-	-	cobble stone	32 nos on left side	-	Yes	10/3/2017	

Asst Executive Engineer
Project Division
Yelahanka Zone
Bangalore

History of Road / Lane / Circle Major Sandeep Unnikrishnan Road from Doddaballapura Road to Yelahanka Bus stand road towards BWSSB Water tank side

Year	Name of Work	Sanction Estimate Amount and Year	Period of Execution	Particulars of the work done	Name of the Contractor	Expenditure booked	JE / AE incharge	Road cutting done since the work done	Remarks should include any special features affecting the road surface
1	2	3	4	5	6	7	8	9	10
2016-17	Widening of Major Sandeep Unnikrishnan Road from Doddaballapura Road to Yelahanka Bus stand road towards BWSSB Water tank side. in ward No.04	200.00	2016-17	Items Executed for only widened portion 1) GSB 2) WMM 3) Primer Coat 4) Tack Coat 5) DBM 6) BC	Uday Shetty	Final Bill amount **Rs.19386777/-**	**Currently:** 1) Priyadarshini., AE 2) Jagadish.S, AEE H.V.Yarappareddy, Executive Engineer	-	-

Priya Darshini
AE

Asst Executive Engineer
Project Division
Yelahanka Zone
Bangalore